GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Department - PMGSY Phase X - Visakhapatnam District – Package No. AP-19 XA 059 - Road from ZPP road to Ranginiguda in Araku vally (M) – Post facto extension of agreement time up to 31-08-2015 for a period of (169) without imposing penalty – Accorded - Orders – Issued.

- -

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 917 Dated:22.09.2015.

Read the following:-

1. GO.Ms.No.362, PR&RD (Progs.II) Dept., dt:09.11.2012.
2. From the E-in-C., PR., Hyd., Lr.No.W3/PMGSY/AP-19XA059/ 2013, dt.13.07.2015.

--00--

O R D E R :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter second read above, Government, after careful examination of the proposal, hereby accord post facto extension of agreement time up to 31-08-2015 for a period of (169) days without imposing penalty as delay was not attributable to contractor in respect of the work "Road from ZPP road to Ranginiguda in Araku vally (M)" of Visakhapatnam District under PMGSY Phase X.

2. The Engineer-in-Chief, Panchayat Raj Engineering Department, Andhra Pradesh, Hyderabad shall take further necessary action in the matter accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj Engineering Department,
Andhra Pradesh, Hyderabad.

Copy to:
The Superintendent Engineer, Panchayat Raj, Visakhapatnam District.
PS to Minister (PR,RWS&NREGS)
PS to Secretary (PR&RWS).
SF/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.